COMPLETION REPORT

1	Name of the work	*Improvements of drains at Maheshwarinagara & Kempegowda Nagar 6th 'B' Cross R/S in Dasarahalli W. No. 15.*
2	Sanctioned Estimate No. & Date	EE/DD/TS/350/12-13 Dated. 31/01/13
3	Head of Account which is chargeable	P. Code. 1771
4	Instrument Order NO. & Date	EE/DD/WO/132/13-14 Dated. 4/9/13
5	Name Of Contractor	*Sri. N.Shivananda, No. 35, 2nd cross, 1st A main road, Defence Colony, Bagalagunte, Bangalore 560 073..*
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB. No. 1705/12-13 P. No. 32 To 37
8	Check Measurement of the Asst	MB NO - 1705/12-13 P. NO 32 TO 32
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	Sri M. C. Vamadeva AE
	b) Asst. Exe Engineer	Sri. Manjunath AEE

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19,47,936/-	19,47,473/-	—	14452/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ASSIATANT EXECUTIVE ENGINEER
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ. ಬೆಂಗಳೂರು - 560 073

31/1/14
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ